

# Prince George's County Public Schools

## Department of Maintenance Projects

### \$126 Million Systemic Report

School/Site	Project Type	Project Description	County Appropriation	Estimated Completion Date	Percentage Complete
<b>Adelphi ES</b>					
<b>Complete</b>	Roofing Systems and/or Components	Roof Replacement	\$750,000	09/18/07	100%
<b>Allenwood ES</b>					
<b>Complete</b>	Roofing Systems and/or Components	Roof Replacement	\$700,000	09/01/06	100%
<b>Complete</b>	Mechanical Upgrades	HVAC Upgrade	\$100,000	08/05/07	100%
<b>Complete</b>	Mechanical Upgrades	Buried Fuel Tank	\$100,000	07/06/07	100%
<b>On Track</b>	Mechanical Upgrades	Boiler Replacement	\$200,000	08/20/10	98%
<b>Andrew Jackson MS</b>					
<b>Complete</b>	Roofing Systems and/or Components	Partial Roof Replacement	\$812,000	05/01/06	100%
<b>On Track</b>	Mechanical Upgrades	Chiller Replacement/HVAC Upgrades	\$1,000,000	08/27/10	98%
<b>Ardmore ES</b>					
<b>On Track</b>	Mechanical Upgrades	Boiler Replacement	\$500,000	09/27/10	95%
<b>Arrowhead ES</b>					
<b>Complete</b>	Roofing Systems and/or Components	Roof Replacement	\$975,000	12/01/06	100%
<b>Baden ES</b>					
<b>Complete</b>	Roofing Systems and/or Components	Baden Clinic Roof - Roof Replacement	\$120,000	04/06/06	100%
<b>On Track</b>	Mechanical Upgrades	Boiler Replacement	\$300,000	08/30/10	98%
<b>Barnaby Manor ES</b>					
<b>On Track</b>	Mechanical Upgrades	Boiler Replacement	\$600,000	08/30/10	98%
<b>Benjamin Tasker MS</b>					
<b>On Track</b>	Mechanical Upgrades	Boiler Replacement/HVAC Upgrades	\$2,000,000	11/22/10	94%
<b>Berkshire ES</b>					
<b>On Track</b>	Mechanical Upgrades	Boiler Replacement	\$500,000	08/25/10	98%
<b>Bonnie Johns Media Center</b>					
<b>Complete</b>	Roofing Systems and/or Components	Partial Roof Replacement	\$482,000	09/17/07	100%
<b>On Track</b>	Mechanical Upgrades	Boiler/Chiller Replacement	\$967,000	09/27/10	96%
<b>Bowie HS</b>					
<b>On Track</b>	Mechanical Upgrades	Boiler/Tank Replacement	\$1,200,000	09/27/10	95%
<b>Brandywine ES</b>					
<b>Complete</b>	Roofing Systems and/or Components	Roof Replacement	\$950,000	11/01/06	100%
<b>Complete</b>	Mechanical Upgrades	Roof Top Unit Replacement	\$300,000	12/01/06	100%
<b>Complete</b>	Mechanical Upgrades	Generator Replacement	\$50,000	12/21/07	100%
<b>Complete</b>	Mechanical Upgrades	Buried Fuel Tank Replacement	\$89,300	12/15/06	100%
<b>Complete</b>	Mechanical Upgrades	Buried Fuel Tank (Second) Replacement	\$51,149	12/15/06	100%
<b>On Track</b>	Mechanical Upgrades	Boiler Replacement	\$300,000	08/27/10	98%

# Prince George's County Public Schools

## Department of Maintenance Projects

### \$126 Million Systemic Report

School/Site	Project Type	Project Description	County Appropriation	Estimated Completion Date	Percentage Complete
<b>C. Elizabeth Rieg School</b>					
Complete	Mechanical Upgrades	Boiler Replacement	\$384,500	01/04/09	100%
Complete	Mechanical Upgrades	HVAC Upgrades	\$150,000	03/20/09	100%
<b>Calverton ES</b>					
On Track	Mechanical Upgrades	Boiler/Tank Replacement	\$450,000	10/22/10	98%
<b>Capitol Heights ES</b>					
Complete	Roofing Systems and/or Components	Roof Replacement	\$700,000	06/10/07	100%
On Track	Mechanical Upgrades	HVAC Upgrades	\$780,000	10/15/10	96%
<b>Carrollton ES</b>					
Complete	Roofing Systems and/or Components	Roof Replacement	\$900,000	09/01/06	100%
<b>Catherine T. Reed ES</b>					
On Track	Mechanical Upgrades	Boiler/Tank Replacement	\$500,000	10/29/10	98%
<b>Central HS</b>					
Complete	Roofing Systems and/or Components	Roof Replacement	\$2,675,000	06/01/06	100%
<b>Cesar Chavez ES</b>					
On Track	Mechanical Upgrades	Chiller Replacement	\$200,000	08/31/10	97%
<b>Cherokee Lane ES</b>					
On Track	Mechanical Upgrades	Boiler/Tank Replacement	\$600,000	10/21/10	98%
<b>Chillum ES</b>					
On Track	Mechanical Upgrades	Boiler Replacement/HVAC Upgrades	\$350,000	10/29/10	96%
<b>Clinton Grove ES</b>					
Complete	Roofing Systems and/or Components	Roof Replacement	\$725,000	06/20/08	100%
Complete	Mechanical Upgrades	Roof Top Unit Replacement	\$300,000	06/30/09	100%
<b>Cool Spring ES</b>					
Complete	Mechanical Upgrades	Boiler Replacement	\$350,000	10/04/07	100%
<b>Concord ES</b>					
Complete	Roofing Systems and/or Components	Roof Replacement	\$800,000	08/06/06	100%
Complete	Mechanical Upgrades	Boiler Replacement/HVAC Upgrades	\$875,000	08/17/07	100%
<b>Cooper Lane ES</b>					
Complete	Roofing Systems and/or Components	Partial Roof Replacement	\$675,000	03/15/07	100%
Complete	Mechanical Upgrades	Boiler Replacement	\$350,000	10/31/08	100%
<b>Crossland HS</b>					
Complete	Mechanical Upgrades	Boiler Replacement	\$985,010	06/25/09	100%
<b>Deerfield Run ES</b>					
On Track	Mechanical Upgrades	Boiler Replacement	\$710,000	10/29/10	98%
On Track	Mechanical Upgrades	HVAC Upgrades - Rooftop Units	\$250,000	10/29/10	96%

# Prince George's County Public Schools

## Department of Maintenance Projects

### \$126 Million Systemic Report

School/Site	Project Type	Project Description	County Appropriation	Estimated Completion Date	Percentage Complete
<b>District Heights ES</b>					
Complete	Roofing Systems and/or Components	Roof Replacement	\$800,000	09/17/07	100%
Complete	Mechanical Upgrades	Tank/Chiller Replacement / HVAC Upgrades	\$517,400	08/20/07	100%
On Track	Mechanical Upgrades	Boiler Replacement	\$482,600	08/20/10	98%
<b>Doswell Brooks ES</b>					
Complete	Mechanical Upgrades	Boiler Replacement/HVAC Upgrades	\$900,000	06/30/09	100%
Complete	Roofing Systems and/or Components	Roof Replacement	\$700,000	09/25/09	100%
<b>Duval HS</b>					
Complete	Mechanical Upgrades	Boiler Replacement / HVAC Upgrades	\$900,000	10/22/08	100%
<b>Dwight Eisenhower MS</b>					
Complete	Roofing Systems and/or Components	Roof Replacement	\$1,692,000	06/01/07	100%
On Track	Mechanical Upgrades	Boiler/Chiller Replacement	\$1,000,000	10/29/10	98%
On Track	Mechanical Upgrades	HVAC Upgrades	\$200,000	11/29/10	5%
<b>Eleanor Roosevelt HS</b>					
Complete	Roofing Systems and/or Components	Roof Replacement	\$2,500,000	10/01/07	100%
On Track	Mechanical Upgrades	AC Replacement/HVAC Upgrades	\$1,600,000	10/22/10	93%
<b>Eugene Burroughs MS</b>					
Complete	Roofing Systems and/or Components	Partial Roof Replacement	\$800,000	09/21/09	100%
Complete	Mechanical Upgrades	Chiller Replacement/HVAC Upgrades	\$1,000,000	11/30/09	100%
<b>Facilities Adm. Building</b>					
Complete	Roofing Systems and/or Components	Roof Replacement	\$550,000	10/10/08	100%
<b>Facilities Service Base</b>					
Complete	Roofing Systems and/or Components	Partial Roof Replacement	\$150,000	07/30/08	100%
Complete	Mechanical Upgrades	Boiler Replacement	\$500,000	10/31/08	100%
<b>Flintstone ES</b>					
Complete	Roofing Systems and/or Components	Roof Replacement	\$600,000	10/15/06	100%
<b>Fort Washington Forest ES</b>					
Complete	Roofing Systems and/or Components	Roof Replacement	\$750,000	09/01/06	100%
On Track	Mechanical Upgrades	Boiler Replacement/HVAC Upgrades	\$760,000	08/15/10	98%
<b>Francis T. Evans ES</b>					
On Track	Mechanical Upgrades	Boiler/Chiller Replacement	\$600,000	08/21/10	98%
<b>Friendly HS</b>					
Complete	Mechanical Upgrades	Boiler/Chiller Replacement	\$1,000,000	06/25/09	100%
<b>G. Gardner Shugart MS</b>					
Complete	Mechanical Upgrades	Boiler Replacement	\$475,000	06/25/09	100%
Complete	Mechanical Upgrades	Tank Replacement	\$125,000	11/14/09	100%

# Prince George's County Public Schools

## Department of Maintenance Projects

### \$126 Million Systemic Report

School/Site	Project Type	Project Description	County Appropriation	Estimated Completion Date	Percentage Complete
<b>Gladys Spellman ES</b>					
<b>Complete</b>	Roofing Systems and/or Components	Partial Roof Replacement	\$200,000	10/01/07	100%
<b>Glenarden Woods ES</b>					
<b>Complete</b>	Roofing Systems and/or Components	Roof Replacement	\$720,000	04/20/10	100%
<b>On Track</b>	Mechanical Upgrades	Boiler Replacement	\$400,000	10/25/10	96%
<b>Glenridge ES</b>					
<b>Complete</b>	Roofing Systems and/or Components	Partial Roof Replacement	\$300,000	11/01/06	100%
<b>Complete</b>	Mechanical Upgrades	Boiler Replacement/HVAC Upgrades	\$800,000	07/14/08	100%
<b>Greenbelt Garage</b>					
<b>Complete</b>	Mechanical Upgrades	Boiler Replacement/Mechanical Upgrades	\$600,000	12/15/08	100%
<b>Gwynn Park MS</b>					
<b>Complete</b>	Roofing Systems and/or Components	Roof Replacement	\$1,400,000	09/01/06	100%
<b>On Track</b>	Mechanical Upgrades	Boiler Replacement/HVAC Upgrades	\$1,550,000	08/27/10	98%
<b>Complete</b>	Mechanical Upgrades	HVAC Upgrades: Tank Replacement	\$150,000	09/21/07	100%
<b>H. Winship Wheatley SC</b>					
<b>On Track</b>	Mechanical Upgrades	Boiler Replacement/HVAC Upgrades	\$755,500	08/20/10	98%
<b>Heather Hills ES</b>					
<b>Complete</b>	Roofing Systems and/or Components	Partial Roof Replacement	\$475,000	10/01/06	100%
<b>Henry Ferguson ES</b>					
<b>Complete</b>	Mechanical Upgrades	Boiler Replacement	\$600,000	06/30/09	100%
<b>High Bridge ES</b>					
<b>On Track</b>	Mechanical Upgrades	Boiler Replacement/HVAC Upgrades	\$575,000	09/27/10	95%
<b>Complete</b>	Mechanical Upgrades	Tank Replacement	\$125,000	06/01/07	100%
<b>High Point HS</b>					
<b>Complete</b>	Roofing Systems and/or Components	Roof Replacement	\$3,125,000	05/01/06	100%
<b>Hollywood ES</b>					
<b>Complete</b>	Roofing Systems and/or Components	Partial Roof Replacement	\$300,000	11/17/07	100%
<b>Howard B. Owens SC</b>					
<b>Complete</b>	Roofing Systems and/or Components	Roof Replacement	\$450,000	11/10/06	100%
<b>Complete</b>	Mechanical Upgrades	HVAC Upgrades	\$225,000	07/11/08	100%
<b>On Track</b>	Mechanical Upgrades	Boiler Replacement	\$275,000	08/20/10	98%
<b>Hyattsville MS</b>					
<b>On Track</b>	Mechanical Upgrades	Boiler/AC/Tank/ Replacement	\$900,000	10/29/10	98%
<b>Indian Queen ES</b>					
<b>Complete</b>	Roofing Systems and/or Components	Roof Replacement	\$850,000	02/06/07	100%
<b>Isaac J. Gourdine MS</b>					
<b>Complete</b>	Roofing Systems and/or Components	Modular Roof Replacement	\$130,000	03/15/07	100%
<b>Complete</b>	Mechanical Upgrades	Boiler & Tank Replacement	\$630,000	06/30/09	100%

# Prince George's County Public Schools

## Department of Maintenance Projects

### \$126 Million Systemic Report

School/Site	Project Type	Project Description	County Appropriation	Estimated Completion Date	Percentage Complete
<b>Complete</b>	Mechanical Upgrades	HVAC Upgrades	\$100,000	11/26/09	100%
J. Frank Dent ES					
<b>On Track</b>	Mechanical Upgrades	Boiler Replacement/HVAC Upgrades	\$550,000	08/27/10	98%
James Duckworth Reg					
<b>Complete</b>	Roofing Systems and/or Components	Roof Replacement	\$850,000	09/01/06	100%
<b>On Track</b>	Mechanical Upgrades	Boiler Replacement	\$350,000	09/27/10	92%
James Harrison ES					
<b>On Track</b>	Mechanical Upgrades	Boiler Replacement/HVAC Upgrades	\$500,000	10/22/10	10%
James Ryder Randall ES					
<b>Complete</b>	Roofing Systems and/or Components	Replace Modular Roof	\$120,000	01/01/07	100%
Jessie B. Mason Reg					
<b>Complete</b>	Roofing Systems and/or Components	Roof Replacement	\$600,000	10/01/07	100%
<b>Complete</b>	Mechanical Upgrades	Boiler/Chiller Replacement	\$300,000	01/25/09	100%
<b>Complete</b>	Mechanical Upgrades	HVAC Upgrades	\$100,000	03/20/09	100%
John Bayne ES					
<b>Complete</b>	Roofing Systems and/or Components	Roof Replacement	\$700,000	05/30/07	100%
<b>Complete</b>	Mechanical Upgrades	Boiler Replacement/HVAC Upgrades	\$444,000	01/30/09	100%
John Carroll ES					
<b>Complete</b>	Mechanical Upgrades	Boiler & Chiller Replacement	\$317,600	10/01/07	100%
<b>Complete</b>	Mechanical Upgrades	HVAC Upgrades	\$320,000	03/26/08	100%
John Hanson School					
<b>Complete</b>	Mechanical Upgrades	Boiler Replacement	\$428,000	01/18/09	100%
Kenilworth ES					
<b>Complete</b>	Roofing Systems and/or Components	Roof Replacement	\$650,000	04/01/07	100%
<b>On Track</b>	Mechanical Upgrades	Boiler Replacement	\$450,000	10/22/10	95%
Kenmoor ES					
<b>Complete</b>	Roofing Systems and/or Components	Roof Replacement	\$425,000	10/01/06	100%
<b>Complete</b>	Mechanical Upgrades	HVAC Upgrades	\$375,000	08/01/08	100%
<b>Complete</b>	Mechanical Upgrades	Buried Fuel Oil Tank Replacement	\$125,000	06/20/07	100%
<b>On Track</b>	Mechanical Upgrades	Boiler Replacement	\$350,000	10/21/10	98%
Kenmoor MS					
<b>On Track</b>	Mechanical Upgrades	AC Replacement	\$450,000	09/27/10	98%
<b>On Track</b>	Mechanical Upgrades	HVAC Upgrades	\$200,000	09/27/10	98%
Kettering ES					
<b>Complete</b>	Mechanical Upgrades	Boiler Replacement	\$310,000	06/30/09	100%
Kettering MS					
<b>Complete</b>	Mechanical Upgrades	Boiler Replacement/HVAC Upgrades	\$850,000	06/30/09	100%

# Prince George's County Public Schools

## Department of Maintenance Projects

### \$126 Million Systemic Report

School/Site	Project Type	Project Description	County Appropriation	Estimated Completion Date	Percentage Complete
Langley Park-McCormick ES					
On Track	Mechanical Upgrades	Chiller Replacement/HVAC Upgrades	\$400,000	09/27/10	82%
Largo HS					
On Track	Mechanical Upgrades	Chiller Replacement	\$800,000	08/20/10	98%
On Track	Mechanical Upgrades	Boiler Replacement	\$600,000	08/20/10	98%
Laurel ES					
Complete	Roofing Systems and/or Components	Roof Replacement	\$925,000	09/01/06	100%
On Track	Mechanical Upgrades	Boiler/Tank/Chiller Replacement	\$1,100,000	10/18/10	98%
Laurel HS					
On Track	Mechanical Upgrades	Boiler Replacement/HVAC Upgrades	\$1,000,000	10/27/10	96%
Laurel HS Annex					
Complete	Mechanical Upgrades	Chiller Replacement	\$100,000	04/30/06	100%
Lewisdale ES					
On Track	Mechanical Upgrades	Boiler/Chiller Replacement/HVAC Upgrades	\$405,500	10/28/10	92%
Longfields ES					
On Track	Mechanical Upgrades	Boiler/Chiller Replacement	\$500,000	08/27/10	98%
Lyndon Hill ES					
Complete	Roofing Systems and/or Components	Roof Replacement	\$800,000	05/20/08	100%
Magnolia ES					
On Track	Mechanical Upgrades	Boiler/Tank Replacement/HVAC Upgrades	\$900,000	10/18/10	92%
Margaret Brent School					
On Track	Mechanical Upgrades	Boiler/Tank Replacement/HVAC Upgrades	\$1,335,000	09/27/10	97%
Marlton ES					
Complete	Mechanical Upgrades	Boiler/Tank/Chiller Replacement	\$1,000,000	06/25/09	100%
Mattaponi ES					
Complete	Roofing Systems and/or Components	Roof Replacement	\$800,000	10/01/06	100%
Complete	Mechanical Upgrades	Boiler/Tank Replacement/AC Upgrades	\$540,000	06/25/09	100%
Matthew Henson ES					
Complete	Roofing Systems and/or Components	Roof Replacement	\$870,000	06/30/09	100%
On Track	Mechanical Upgrades	Boiler/Tank/Chiller Replacements/HVAC Upgrades	\$680,000	10/15/10	96%
Melwood ES					
On Track	Mechanical Upgrades	Boiler Replacement/HVAC Upgrades	\$350,000	08/20/10	98%
Middleton Valley ES					
Complete	Mechanical Upgrades	Boiler Replacement / HVAC Upgrades	\$780,000	06/30/09	100%
Complete	Mechanical Upgrades	Tank Replacement	\$100,000	06/30/09	100%
Montpelier ES					
Complete	Roofing Systems and/or Components	Partial Roof Replacement	\$845,000	09/06/06	100%
On Track	Mechanical Upgrades	Boiler Replacement/HVAC Upgrades	\$850,000	10/25/10	5%

# Prince George's County Public Schools

## Department of Maintenance Projects

### \$126 Million Systemic Report

School/Site	Project Type	Project Description	County Appropriation	Estimated Completion Date	Percentage Complete
<b>Mount Rainier ES</b>					
Complete	Roofing Systems and/or Components	Roof Replacement	\$650,000	09/17/07	100%
Complete	Mechanical Upgrades	Tank Replacement	\$125,000	07/23/07	100%
On Track	Mechanical Upgrades	Boiler Replacement	\$383,000	09/27/10	95%
Complete	Mechanical Upgrades	HVAC Upgrades (heat pumps)	\$292,000	08/25/08	100%
<b>Nicholas Orem MS</b>					
Complete	Roofing Systems and/or Components	Modular Roof Replacement	\$200,000	10/01/06	100%
<b>Oakcrest ES</b>					
Complete	Mechanical Upgrades	Boiler Replacement/HVAC Upgrades	\$400,000	06/30/09	100%
<b>Overlook ES</b>					
Complete	Roofing Systems and/or Components	Roof Replacement	\$425,000	03/15/07	100%
On Track	Mechanical Upgrades	Boiler Replacement	\$273,000	08/18/10	98%
Complete	Mechanical Upgrades	HVAC Upgrades	\$227,000	04/24/08	100%
<b>Owens Road ES</b>					
On Track	Mechanical Upgrades	Boiler Replacement/HVAC Upgrades	\$475,000	08/25/10	98%
Complete	Mechanical Upgrades	Tank Replacement	\$125,000	07/23/07	100%
<b>Oxon Hill ES</b>					
Complete	Roofing Systems and/or Components	Roof Replacement	\$1,051,000	12/30/07	100%
On Track	Mechanical Upgrades	Boiler Replacement/HVAC Upgrades	\$575,000	08/27/10	98%
Complete	Mechanical Upgrades	Fuel Tank Replacement	\$125,000	07/23/07	100%
<b>Oxon Hill MS</b>					
On Track	Mechanical Upgrades	Boiler/Chiller Replacement/HVAC Upgrades	\$950,000	08/29/10	98%
<b>Oxon Hill SDC</b>					
Complete	Roofing Systems and/or Components	Roof Replacement	\$600,000	10/20/07	100%
Complete	Mechanical Upgrades	AC Replacement	\$100,000	06/15/07	100%
On Track	Mechanical Upgrades	HVAC Upgrades	\$225,000	08/25/10	98%
<b>Paint Branch ES</b>					
On Track	Mechanical Upgrades	HVAC Upgrades	\$450,000	09/27/10	95%
Complete	Mechanical Upgrades	Boiler Replacement	\$300,000	09/01/07	100%
<b>Parkdale HS</b>					
On Track	Mechanical Upgrades	Boiler/HVAC Upgrades	\$850,000	09/27/10	95%
Complete	Mechanical Upgrades	Buried Fuel Tank Replacement	\$150,000	09/01/07	100%
<b>Patuxent ES</b>					
Complete	Mechanical Upgrades	Boiler/Chiller Replacement/HVAC Upgrades	\$580,000	09/30/09	100%
<b>Phyllis E. Williams ES</b>					
Complete	Mechanical Upgrades	Boiler/Tank/Chiller Replacement/HVAC Upgrades	\$850,000	06/30/09	100%
<b>Potomac HS</b>					
Complete	Mechanical Upgrades	Boiler Replacement	\$750,000	12/15/09	100%

# Prince George's County Public Schools

## Department of Maintenance Projects

### \$126 Million Systemic Report

School/Site	Project Type	Project Description	County Appropriation	Estimated Completion Date	Percentage Complete
<b>Potomac Landing ES</b>					
Complete	Roofing Systems and/or Components	Roof Replacement	\$900,000	01/15/07	100%
On Track	Mechanical Upgrades	Boiler/Chiller Replacement/HVAC Upgrades	\$700,000	08/20/10	98%
<b>Princeton ES</b>					
Complete	Roofing Systems and/or Components	Partial Roof Replacement	\$200,000	12/30/07	100%
<b>Relocatable Classrooms - Various Locations</b>					
Complete	Roofing Systems and/or Components	Shingle Roof Replacement	\$195,000	06/01/08	100%
<b>Riverdale ES</b>					
On Track	Mechanical Upgrades	Boiler/Chiller Replacement	\$642,300	11/29/10	95%
On Track	Mechanical Upgrades	HVAC Upgrades	\$200,000	11/29/10	95%
<b>Robert Frost ES</b>					
Complete	Mechanical Upgrades	Roof Top Unit Replacements	\$700,000	08/22/08	100%
<b>Rogers Heights ES</b>					
Complete	Roofing Systems and/or Components	Roof Replacement (no Modular)	\$600,000	12/30/07	100%
On Track	Mechanical Upgrades	Boiler/Tank/Chiller Replacement/HVAC Upgrades	\$800,000	10/22/10	95%
<b>Samuel Chase ES</b>					
Complete	Mechanical Upgrades	Boiler Replacement/HVAC Upgrades	\$500,000	06/30/09	100%
<b>Samuel Ogle MS</b>					
On Track	Mechanical Upgrades	Boiler Replacement	\$750,000	11/29/10	80%
On Track	Mechanical Upgrades	HVAC Upgrades	\$100,000	11/29/10	80%
<b>Sasscer Adm. Building</b>					
Complete	Roofing Systems and/or Components	Partial Roof Replacement	\$500,000	12/15/08	100%
Complete	Mechanical Upgrades	Chiller Replacement	\$250,000	05/30/07	100%
<b>Seat Pleasant ES</b>					
Complete	Roofing Systems and/or Components	Roof Replacement	\$700,000	12/01/06	100%
On Track	Mechanical Upgrades	Boiler/Chiller Replacement	\$600,000	10/20/10	95%
<b>Skyline ES</b>					
Complete	Roofing Systems and/or Components	Roof Replacement	\$800,000	04/06/06	100%
Complete	Mechanical Upgrades	Tank Replacement	\$125,000	08/01/07	100%
On Track	Mechanical Upgrades	Boiler Replacement	\$375,000	08/27/10	98%
<b>Springhill Lake ES</b>					
Complete	Roofing Systems and/or Components	Partial Roof Replacement	\$500,000	01/06/09	100%
On Track	Mechanical Upgrades	Chiller Replacement/HVAC Upgrades	\$420,000	08/27/10	96%
<b>Stephen Decatur MS</b>					
Complete	Roofing Systems and/or Components	Roof Replacement (no Modular)	\$2,368,000	06/06/08	100%
Complete	Mechanical Upgrades	Roof Top Unit Replacements	\$700,000	01/15/07	100%

# Prince George's County Public Schools

## Department of Maintenance Projects

### \$126 Million Systemic Report

School/Site	Project Type	Project Description	County Appropriation	Estimated Completion Date	Percentage Complete
Suitland HS					
Complete	Roofing Systems and/or Components	Partial Roof Replacement	\$1,500,000	11/15/08	100%
Surrattsville HS					
Complete	Roofing Systems and/or Components	Partial Roof Replacement	\$2,000,000	08/26/07	100%
Tall Oaks Vocational HS					
Complete	Mechanical Upgrades	Chiller Replacement/HVAC Upgrades	\$315,000	06/30/09	100%
Tayac ES					
Complete	Mechanical Upgrades	Boiler/Tank Replacement/HVAC Upgrades	\$550,000	06/30/09	100%
Templeton ES					
On Track	Mechanical Upgrades	Boiler/Chiller Replacement	\$640,000	09/27/10	95%
Thomas Addison Building					
Complete	Mechanical Upgrades	Boiler Replacement/HVAC Upgrades	\$720,000	10/22/08	100%
Thomas Claggett ES					
Complete	Roofing Systems and/or Components	Modular Roof Replacement	\$120,000	05/01/06	100%
On Track	Mechanical Upgrades	Boiler/Chiller Replacement	\$700,000	08/27/10	98%
Thomas Johnson MS					
On Track	Mechanical Upgrades	Boiler/Chiller Replacement	\$1,000,000	10/18/10	95%
Thomas Pullen MS					
Complete	Roofing Systems and/or Components	Roof Replacement - Possibly Package/Modular Roof Replacement	\$130,000	12/01/06	100%
Thomas Stone ES					
Complete	Roofing Systems and/or Components	Roof Replacement (FY07 Origin)	\$620,000	09/12/06	100%
Tulip Grove ES					
Complete	Mechanical Upgrades	Boiler/Tank Replacement/HVAC Upgrades	\$750,000	06/30/09	100%
University Park ES					
On Track	Mechanical Upgrades	Boiler/Chiller Replacement/HVAC Upgrades	\$600,000	10/18/10	95%
Valley View ES					
Complete	Roofing Systems and/or Components	Roof Replacement	\$865,000	12/30/06	100%
Complete	Mechanical Upgrades	Boiler Replacement//HVAC Upgrades	\$484,800	06/30/09	100%
Waldon Woods ES					
Complete	Mechanical Upgrades	Boiler Replacement/HVAC Upgrades	\$400,000	06/30/09	100%
Walker Mill MS					
On Track	Mechanical Upgrades	Boiler/Chiller Replacement	\$1,000,000	08/20/10	98%
William Beaney ES					
Complete	Roofing Systems and/or Components	Roof Replacement	\$700,000	07/30/08	100%
William Schmidt Center					
Complete	Roofing Systems and/or Components	Shingle Roofs (FY07 Origin)	\$35,000	04/01/06	100%
Woodmore ES					
Complete	Mechanical Upgrades	Boiler Replacement	\$350,000	06/25/09	100%

# Prince George's County Public Schools

## Department of Maintenance Projects

### \$126 Million Systemic Report

School/Site	Project Type	Project Description	County Appropriation	Estimated Completion Date	Percentage Complete
Woodridge ES					
On Track	Mechanical Upgrades	Roof Top Unit Replacement	\$300,000	11/22/10	5%
Yorktown ES					
On Track	Mechanical Upgrades	Boiler Replacement/HVAC Upgrades	\$600,000	08/10/10	88%
			<b>\$ 125,574,659</b>		